

Republic of the Philippines

**SIPALAY WATER DISTRICT**

Sipalay City, Negros Occidental

Quarterly Report on Government Projects/Programs/Activities

For the 4th Quarter, CY 2021


Agency/Add	Project Name	Location	Total Cost	Date Started	no. of extensions	Target Completion Date	PROJECT STATUS		Remarks
							% of completion	total cost incurred to date	
Sipalay Water District	GAA 2017 14M Expansion of Water Supply System	Sitio Camulayan, Barangay Mambaroto and Brgy. Mambaroto to Brgy. Gil Montilla	12,447,097.21	12/01/2020	-	01/31/2022	79%	8,217,715.69	On-going / (Remaining Payable is 2,124,794.96 or 21 %) ( Total Disbursements to be is = 10,342,510.65 or 100% )
			<b>12,447,097.21</b>					<b>₱ 8,217,715.69</b>	

Prepared by:

  
**JEDEC SHANE R. JUÉLE**

Accounting Processor A

Noted By:

  
**ARCH. EDGARDO C. CUAYCONG, JR.**

General Manager D