

Republic of the Philippines


SIPALAY WATER DISTRICT


Sipalay City, Negros Occidental

Quarterly Report on Government Projects/Programs/Activities

For the 2nd Quarter, CY 2022

Agency/Add	Project Name	Location	Total Project Cost	Date Started	no. of extensions	Target Completion Date	PROJECT STATUS		Remarks
							% of completion	total cost incurred to date	
Sipalay Water District	GAA 2017 14M Expansion of Water Supply System	Sitio Camulayan, Barangay Mambaroto and Brgy. Mambaroto to Brgy. Gil Montilla	13,094,346.26	12/01/2020	-	05/31/2022	100%	10,944,716.46	* The price and physical contingencies totaling to 647,249.05 was not added in the total project cost of the previous reports but is now added and corrected. *The difference between total project cost and total cost incurred to date is realized as savings.
			13,094,346.26					₱ 10,944,716.46	

Prepared by: 
JEDEC SHANE R. JUELE
Accounting Processor A

Noted By: 
ARCH. EDGARDO C. CUAYCONG, JR.
General Manager D