

Republic of the Philippines

**SIPALAY WATER DISTRICT**

Sipalay City, Negros Occidental

Quarterly Report on Government Projects/Programs/Activities

For the 3rd Quarter, CY 2021


Agency/Add	Project Name	Location	Total Cost	Date Started	no. of extensions	Target Completion Date	PROJECT STATUS		Remarks
							% of completion	total cost incurred to date	
Sipalay Water District	GAA 2017 14M Expansion of Water Supply System	Sitio Camulayan, Barangay Mambaroto and Brgy. Mambaroto to Brgy. Gil Montilla	12,447,097.21	12/01/2021	-	10/1/2021	59%	5,790,606.10	On-going
			<b>12,447,097.21</b>					<b>₱ 5,790,606.10</b>	

Prepared by:

  
JEDEC SHANE R. JUELE

Accounting Processor A

Noted By:

  
ARCH. EDGARDO C. CUAYCONG, JR.

General Manager D