

Republic of the Philippines
SIPALAY WATER DISTRICT
 Sipalay City, Negros Occidental
 Quarterly Report on Government Projects/Programs/Activities
 For the 4th Quarter, CY 2020

Agency/Add	Project Name	Program	Activities	Location	Total Cost	Date Started or to be started	no. of extensions	Target Completion Date	PROJECT STATUS		Remarks
									% of completion	total cost incurred to date	
Sipalay Water District	GAA 2017 34M Expansion of Water Supply System	Source Development	Rehabilitation of Well no. 2	Site-Camaleyan Bgy. Mambato	500,000.00	March 2021		May 2021			for Philgeps Posting
		Pumping Facilities	Site Development of Pumphouse	Site-Camaleyan Bgy. Mambato	100,000.00	March 2021		May 2021			for Philgeps Posting
			Perimeter Fencing	Site-Camaleyan Bgy. Mambato	497,320.00	March 2021		May 2021			for Philgeps Posting
			Pumphouse	Site-Camaleyan Bgy. Mambato	470,006.00	March 2021		May 2021			for Philgeps Posting
			Electro-Mechanical Equipment	Site-Camaleyan Bgy. Mambato	751,838.00	May 2021		May 2021			for Philgeps Posting
			Variable Frequency Drive	Site-Camaleyan Bgy. Mambato	320,000.00	May 2021		May 2021			for Philgeps Posting
			40RVs, Diesel Engine Drive-Generator set	Site-Camaleyan Bgy. Mambato	328,488.20	September 2021		Oct-21			for Philgeps Posting
		Powerline Extension	Distribution Transformer	Site-Camaleyan Bgy. Mambato	115,000.00	May 2021		May 2021			for Philgeps Posting
			Primary and Secondary Powerline and Appurtenances	Site-Camaleyan Bgy. Mambato	145,000.00	May 2021		May 2021			for Philgeps Posting
		Pipelines, Valves, Fittings and Appurtenances	Pipelines and Miscellaneous Works	Bgy. Mambato to Bgy. 04 Montilla	3,062,129.42	December 2020		July 2021	47%	P 1,481,266.71	On Going

			Interconnection and Pipe Crossing Appurtenances	Bqy. Marikina to Bqy. GI Morilla	2,242,206.39	March 2021		July 2021			for Phages Posting
		Treatment Facility	Hypochlorinator and accessories	Spis-Cristayan Bqy. Marikina	69,984.00	March 2021		July 2021			for Phages Posting
		Service Connections	Service Pipes	Bqy. Marikina to Bqy. GI Morilla	1,531,975.00	March 2021		May 2021			for Phages Posting
			Water Meters	Bqy. Marikina to Bqy. GI Morilla	1,695,000.00	March 2021		May 2021			for Phages Posting
					12,447,097.21					P 1,451,766.71	

Prepared by:

JEDIE MARICOR-JENEF
Accounting Professor C

Noted by:

ARCH. EDUARDO C. QUAYONG, JR.
General Manager-D